

## Daily Progress Report (page 1 of 1)



**Project:** UT GoM<sup>2</sup> Marine Test  
**Vessel:** Q4000  
**Client:** University of Texas  
**Date:** Thursday 1st June 2017  
**DPR No.:** # G34

**General:** In Port Fourchon at InterMoor facilities.

### Core Processing:

#### Core 7FB

Logging: Linear X-ray scan, density/P-wave scan and full X-Ray CT.  
Cut: Cut according to plan: 2 x storage for UT + 3 Q degas

#### Core 3FB

Logging: Linear X-ray scan, density/P-wave scan and full X-Ray CT.  
Cut: Cut according to plan: 3 x storage for UT + 2 Q degas

### Overpack Transportation:

Fuel filled in generator.

7 Core sections loaded for transport to UT.

Core Section 6CS-1

Core Section 6FB-2

Core Section 8FB-1

Core Section 8FB-2

Core Section 8FB-3

Core Section 7FB-3

Core Section 7FB-5

1000 Truck departed from InterMoor for UT - expected deliver tomorrow @ 0900-1000

### Degassing:

Core Section 7FB-4: Started

Core Section 7FB-2: Started

Core Section 7FB-1: Started

Core Section 4FB-3: continue - section chosen for 'slow' degassing

Core Section 4FB-4: continue - section chosen for 'slow' degassing

### Geotek Representative

Peter J. Schultheiss  
[peter@geotek.co.uk](mailto:peter@geotek.co.uk)

A handwritten signature in black ink, appearing to read "P. J. Schultheiss".

**Geotek Ltd**  
4 Sopwith Way  
Drayton Fields  
Daventry, UK  
NN11 8PB  
Tel: +44 01327 311666