



GEOTEK CORING Inc

3350 West Directors Row, Suite 600
 Salt Lake City, Utah, 84104 USA
 +1 385-528-2536 | info@geotekcoring.com | geotekcoring.com



REVISION NO.: 0

PCTB V CORING RUN REPORT CATOOSA TEST FACILITY 2021

DATE:	2021-04-18	CORE:	13FB
TOOL ASSEMBLY TEAM:	Burrows, Mariani, Riley, Sandusky		
BOTTOM CORE DEPTH (BELOW RIG FLOOR):	1,595.00 ft	BOTTOM HOLE PRESSURE:	707 psi
DST SERIAL NUMBERS:	LINER LENGTH ADJUSTER:	C9492	RABBIT: NA
NOTES:			

TOOL ASSEMBLY

BUILD CHECKLIST		AUTOCLAVE PRESSURE TEST	
LINER/IT PLUG LENGTH (156.75")	<input checked="" type="checkbox"/>	To test, pressurize assembled autoclave to 3000 psi (+/- 100 psi). Record this <i>INITIAL</i> pressure below. Wait five minutes to allow for acclimitization. During this time inspect for gross leakage of water or significant pressure drop. If leaks or pressure loss are observed, rectify and retest. At five minutes, record <i>START</i> pressure. Wait 10 minutes, then observe and record <i>END</i> pressure. If pressure loss >60 psi is observed, the test is considered a failure and should be repeated.	
SET PRESSURE (CONFIRM WITH 3 TESTS):	1,225 psi		
RESERVOIR PRESSURE:	3,130 psi		
SUPPLY VALVE OPEN	<input checked="" type="checkbox"/>		
FILL VALVE CLOSED/PORT PLUGGED	<input checked="" type="checkbox"/>		
SET VALVE CLOSED/PORT PLUGGED	<input checked="" type="checkbox"/>		
DRAIN VALVE CLOSED/PORT PLUGGED	<input checked="" type="checkbox"/>		
SHUTOFF VALVE OPEN	<input checked="" type="checkbox"/>		
SAMPLE PORT CLOSED/PORT PLUGGED	<input checked="" type="checkbox"/>		
IT PLUG SHEAR PIN INSTALLED	<input checked="" type="checkbox"/>		
		TEST 1	
		DATE:	2021-04-18
		INITIAL:	3,113 psi
		START TIME:	07:58
		START:	3,116 psi
		END:	3,127 psi
		TEST 2 (IF REQUIRED)	
		DATE:	
		INITIAL:	
		START TIME:	
		START:	
		END:	
TOOL READY FOR RIG FLOOR	DATE:	2021-04-18	TOOL SENT TO RIG FLOOR
	TIME:	08:22	DATE:
			2021-04-18
			TIME:
			10:43
NOTES:			

CORING RUN

DATE:	2021-04-18	TOOL DEPLOYMENT TIME:	11:05		
START DEPTH:	1,595.35 ft	END DEPTH:	1,598.70 ft		
		ANTICIPATED RECOVERY:	3.35 ft		
CORING START TIME:	11:41	CORING END TIME:	12:43		
FLOW RATES	RUNNING IN:	0 gpm	DRILL PARAMETERS		WIRELINE PULLOUT
	CORING:	311 gpm	W.O.B.:	R.P.M.:	R.O.P.:
	PULLING:	0 gpm	6,500 lbs	105 rpm	-
	P.O.O.H.:	0 gpm	COLD SHUCK:	TIME IN:	N/A
			TIME OUT:	N/A	
		TIME ON DECK:	13:01		
TOTAL TIME IN HOLE:	1:56	TOTAL TIME CORING:	1:02		
NOTES:					

CORE TRANSFER & RECOVERY

RECEIVED FROM RIG FLOOR	DATE:	2021-04-18	TRANSDUCER PRESSURE:	1,145 psi
	TIME:	13:15		
			TOTAL CORE RECOVERY:	0.00 ft
			RECOVERY PERCENTAGE:	0%
NOTES:				

POST-CORING TOOL ANALYSIS & REBUILD

NOTES:
